

December 1, 2020

start of construction.

Subject:	417 Wylie School Rd. Voluntown, CT. review of engineered plans for a residential subsurface sewage disposal system		
To:	David C. McKay, P.E.		
From:	Al Gosselin, R.S.		
Owner:	Dany & Wendy Vachon	Date received: Nov. 23, 2020	
Reason 1	for submission:	mum perc rate faster than 1 min/inch	
☐ High r	maximum ground water level	☐ Shallow ledge rock ☐ Other shallow mottling	
⊠ New o	construction		
Design specifications: MLSS: 2		MLSS: 24 feet required, 62.5 feet provided	
# of Bedrooms: 2 Design perc rate: 10 Min/ln.			
Septic tank: 1000 gal. Concrete Fill: none			
Leaching	system: 2 rows of (12x48)	inch trenches 62.5 feet long	
Required	l ELA: 375 required (375 sf. l	Provided)	
Water supply: Proposed well front right of structure Drain: None			
Plan revi	ew only, not approval to cons	struct:	
Condi	ved with modifications or provitional approval subject to furth tional approval with modificational denied, revise as noted (re	er testing as noted (additional test holes are required). ons or provisions noted (revised plan may be required). evised plan required). ation on plan (revised plan required).	
Commen	nts:		

1.) The house, well and septic system are to be staked by a licensed surveyor prior to the